



Azonos	Tevékenység neve	Időtartam	Kezdés	Évek																												Összesítés						
				S	O	N	D	2018, Félév 1					2018, Félév 2					2019, Félév 1					2019, Félév 2					2020, Félév 1					2020, Félév 2					2021, Félév 1
1	ÉKMO2 Projekt várható ütemezése	1096 nap	K 17.12.05.	1096 nap																																		
2	ÉKMO2 projekt lebonyolítás ütemezése	768 nap	K 17.12.12.	16%																												5 968 284 224 Ft						
3	Szerződéskötés	1 nap	K 17.12.12.	1 nap																																		
4	Tervezési munkák	211 nap	Sze 17.12.13.	47%																												0 Ft						
5	Hálózat	190 nap	Sze 17.12.13.	73%																												0 Ft						
6	Jánd	67 nap	K 18.01.23.	67 nap																																		
7	Aranyosapáti	79 nap	Sze 18.01.17.	79 nap																																		
8	Mándok	138 nap	H 18.02.12.	138 nap																																		
9	Gávavencsellő	170 nap	Sze 17.12.13.	170 nap																																		
10	Tiszatelek	190 nap	Sze 17.12.13.	190 nap																																		
11	Beszterec	190 nap	Sze 17.12.13.	190 nap																																		
12	Újdombrád	190 nap	Sze 17.12.13.	190 nap																																		
13	Telep	211 nap	Sze 17.12.13.	19%																												0 Ft						
14	Cigánd	145 nap	Sze 18.01.17.	145 nap																																		
15	Jánd	162 nap	Cs 17.12.28.	162 nap																																		
16	Aranyosapáti	211 nap	Sze 17.12.13.	211 nap																																		
17	Mándok	110 nap	K 18.03.20.	110 nap																																		
18	Gávavencsellő	140 nap	Sze 18.01.31.	140 nap																																		
19	Tiszatelek	155 nap	K 18.01.23.	155 nap																																		
20	Kiviteli tervek jóváhagyása	121 nap	Sze 18.05.09.	10%																												0 Ft						
21	Hálózat	100 nap	Sze 18.05.09.	21%																												0 Ft						
22	Jánd	3 nap	Sze 18.05.09.	3 nap																																		
23	Aranyosapáti	4 nap	K 18.05.15.	4 nap																																		
24	Mándok	10 nap	H 18.09.03.	10 nap																																		
25	Gávavencsellő	10 nap	Cs 18.07.05.	10 nap																																		
26	Tiszatelek	10 nap	P 18.09.14.	10 nap																																		
27	Beszterec	10 nap	P 18.09.14.	10 nap																																		
28	Újdombrád	10 nap	P 18.09.14.	10 nap																																		
29	Telep	51 nap	Cs 18.08.16.	0%																												0 Ft						
30	Cigánd	10 nap	Cs 18.08.16.	10 nap																																		
31	Jánd	10 nap	Sze 18.08.22.	10 nap																																		
32	Aranyosapáti	10 nap	H 18.10.15.	10 nap																																		
33	Mándok	10 nap	K 18.08.28.	10 nap																																		
34	Gávavencsellő	10 nap	P 18.08.24.	10 nap																																		
35	Tiszatelek	10 nap	Cs 18.09.06.	10 nap																																		
36	Munkaterület átadása	157 nap	Sze 18.03.14.	0%																												0 Ft						
37	Hálózat	136 nap	Sze 18.03.14.	0%																												0 Ft						
38	Jánd	1 nap	Sze 18.03.14.	1 nap																																		
39	Aranyosapáti	1 nap	Sze 18.03.14.	1 nap																																		
40	Mándok	1 nap	H 18.09.17.	1 nap																																		
41	Gávavencsellő	1 nap	Cs 18.06.07.	1 nap																																		

